

Operations Report

Hickory Log Creek Board of Managers Meeting

April 12, 2024

Reservoir Update

- Since February 16, 2024
 - Pumpage to reservoir: 0.00 MG
 - Release from reservoir: 0.00 MG
- Current elevation: 1060.0 MSL
 - Full pool is 1060.0 MSL

HLC Asset Renewal and Replacement (AR&R) Planning

- Scada server and software upgrade:
 - Project has started estimated completion by October 2024.
- Engineered drawings for intake vault:
 - River 2 Tap has begun working on the project.

Other Information

- Schnabel Engineering completed the first quarter inspection (visual) of the dam on 2/22/24.
- CCMWA IT department has completed the upgrade with Comcast to increase internet speed at the HLC office building.
- During the January rainstorms the Etowah River flooded over the intake vault leaving the vault covered by sand and sedimentation. HLC staff worked with CCMWA Maintenance to clean up the vault for access.
- Industrial Compressed Air and Vacuum performed quarterly air compressor inspections at the pumpstation and top of the dam.
- HLC staff collected first quarter reservoir Sonde profile samples in March.
- CCMWA Instrumentation and Controls installed the new sonde at the downstream location. I&C also calibrated all three sondes and ordered new probes for each location. The probes are scheduled to be installed as soon as received.
- Schnabel Engineering have been collecting quotes for the flushing of panel drains inside the dam. Once the quotes have been received HLC staff will schedule the work.